# Original/Duplicate/Triplicate
# CONTRACT CERTIFICATE

SBR No:. 339/14-15

No. ***First & Final*** (For Other Works) Date 30/03/....2015

Division: **BBMP, Byataranyanapura** Sub-Division: **BBMP, Vidyaranyapura**

Bill Received No. Dated Divisional Cash Book Voucher No..... Dated.....
Sub Divisional **Work Code: 010-15-000018**

Schedule Docket No. Head of Account: **P-2415** **Est.Cost: 20.00 Lakhs** D.R.No. :

Name of Work (as per sanctioned estimate: **Improvements to Roads, Drains and Covering Slab at KNV 2nd Stage (Devika Bekary Road) in Ward No. 10 (Doddabommasandra), Vidyaranyapura Sub Division.**

Name of Contractor and Full Address: ***Sri Rameshananda. E, Contractor, # 174, 3rd Main Road, AECS Layout, 1st Stage, Sanjayanagar, Bangalore - 94.***

Reference to Agreement No. **EE/BTP/BBMP/E-PMT/07(14117)/WO/178/2014-15** **Dated: 06.01.2015**

Certified that the measurements were taken by me on 30/3/2015 and recorded of **Pages** 259/15 **to** 259/21 of measurement Book No. 2592 and that the work is satisfactorily executed.

**Contractor** **Officer-in-charge of work**

Certified that the measurement were taken by me on 30/3 .....and found correct. The work is satisfactorily executed.

Certified that the quantities of materials shown in column 3 of Account have been actually brought to site of the work and the contractor has not previously received any advance on this security. These materials are of and imperishable nature and are all required for immediate use on the work in connection with items for finished work have been agreed upon. A normal agreement signed and executed by the contractor is recorded in the office.

Assistant Executive Engineer
Vidyaranyapura Sub Division
BBMP, Bangalore - 97

**Sub-Division Officer**

II Memorandum of Payment

1) Total value of work done or supplies made as per account within
2) Deduct amount to be held in reserve being .....percent Rs.....
3) " Balance
4) Deduct Payment:
   a. Amount of previous payment as in the Office Cash Book Voucher No.....Dated.....S.D. No.....Amount adjusted towards cash advance recovery of
   b. Payments Now made { cost store or other material supplied. / recovery of amount creditable to this/other work / Amount paid on this bill Cheque / Cash.
5) Balance being unpaid value of work done held in reserve.
6) Deduct cash advance made on the Office cash Book Voucher No..... dated.....less adjustments.
7) Net amount due to or from Contractor unadjustments items.
8) Advance to Contractor for materials brought to site (as detailed) within.
9) Value of Government materials supplied.

Total amount adjusted -

Final Bill: 186036-00

ET - 1860/-00
VAT - 74405-00
LWF - 1860/-00
CESS - 1860.00
PSD - 111608-00
SR - 8381-00
Total Ded - 233456-00
Total Amt - 1626680-00

Contractor's Signature

Received Rs..... (in words).....
.....
by cash and by adjustment of Payment as per memorandum 186036-00
(in final settlement of all demands)

(For use in the Office)

Witness
1. 233456-00
2. 1626680-00
Dated Signature of Contractor
Paid by me by Cheque No.....Dated.....
Cash Rs.....
Dated.....

Stamp

**Initials of Officer making payment**

**Executive Engineer**

| Sl. No. | | Unit |
|---|---|---|
| 1 | Earth work excavation by manual means in Hard soil involving an average horizontal throw upto 2 meters and an average lift upto 0.5m, excavated surface leveled and sides neatly dressed, the disposed earth to be leveled neatly after breaking of clods etc complete as per specifications and directions of engineer in charge of the work | Cum |
| 2 | Providing and laying in position plain cement concrete of **mix 1:4:8 with OPC cement @ 180 kgs with 40mm** and down size graded granite metal coarse aggregates @ 0.85cum and fine aggregares @ 0.57 cum machine mixed, concrete laid in layers not, exceeding 15cms, thick, well compacted, in foundation and plinth, including cost of all materials, labour, HOM of machinery, curing etc complete as per specifications and directions of engineer in charge of the work | Cum |
| 3 | Providing and removing centering, shuttering, strutting, propping etc., and removal of form work for **vertical surface** such as **walls at any thickness**, including attached pilasters, buttresses, plinth and string courses cost of all materials, labour etc complete as per specifications and directions of engineer in charge of the work | Sqm |
| 4 | Providing and laying in position **reinforced cement concrete of design mix M20 with OPC cement @ 320 Kgs with 20mm** and down size graded granite metal coarse aggregates @ 0.878cum and fine aggregates @ 0.459 cum wuth superplastisier @ 3lts confirming to IS 9103-1999 reaffirmed-2008, machine mixed, concrete laid in layers not exceeding 15 cms thick, vibrated for all works **in foundation plinth and ground floor level for roof slabs, staircase, lintels, retaining walls, return walls, wall** (any thickness) including attached plasters, columns, piers, abutments, pillars, posts, struts, buttresses, string or lacing courses, parapets, coping, bed blocks, anchor blocks, plain window cills, fillets etc., including cost of all materials, labour, HOM of machinery, curing etc complete as per specifications and directions of engineer in charge of the work | Cum |
| 5 | Providing mild steel reinforcement for R.C.C work including straightening, cutting, bending, hooking, placing in position, lapping and / or welding wherever required, tying with binding wire and anchoring to the adjoining members wherever necessary complete as per design (laps, hooks and wastage shall not be measured and paid) cost pf materials, labour, HOM of machinery etc complete as per specifications and directions of engineer in charge of the work | Qtl |
| 6 | Providing granite slabs of selected quality roughly dressed and fixed in cement mortar(1:6) including fixing curing etc complete as per specifications and directions of engineer in charge of the work | Sqm |
| 7 | Providing chamfering edges to stone slab 2.5cms. wide as per specifications. (only chamfered length shall be recorded) etc complete as per specifications and directions of engineer in charge of the work | m |
| 8 | Providing two line dressing to granite stone slab / granite stone masonry etc complete as per specifications and directions of engineer in charge of the work | Sqm |
| 9 | Lead for Disposal of Debris shall be payable at carriage rates by Mechanical means inlcuding loading and unloading etc complete as per specifications and directions of engineer in charge of the work | Cum |
| | **Total** | |
| | 1% Third Party Inspection Charges | |
| | **Grand Total** | |

**CERTIFICATE:**

1. Certified that the above work done satisfactory and no materials issued from departmentally.

Sadhan
AE

| Previous Measurement | | Present Measurement | | | Total Upto Date | | Remarks |
|---|---|---|---|---|---|---|---|
| Qty. | Cost | Qty. | Rate Rs. P. | Amount | Qty | Cost | |
| - | - | 273.60 | 90.00 | 24624.00 | 273.60 | 24624.00 | |
| - | - | 45.60 | 4600.00 | 209760.00 | 45.60 | 209760.00 | |
| - | - | 729.60 | 270.00 | 196992.00 | 729.60 | 196992.00 | |
| - | - | 95.76 | 5700.00 | 545832.00 | 95.76 | 545832.00 | |
| - | - | 57.46 | 7500.00 | 430950.00 | 57.46 | 430950.00 | |
| - | - | 273.60 | 600.00 | 164160.00 | 273.60 | 164160.00 | |
| - | - | 1521.00 | 30.00 | 45630.00 | 1521.00 | 45630.00 | |
| - | - | 273.60 | 820.00 | 224352.00 | 273.60 | 224352.00 | |
| - | - | 259.92 | 68.62 | 17835.71 | 259.92 | 17835.71 | |
| | | | | **1860135.71** | | **1860135.71** | |
| | | | | **18601.36** | | **18601.36** | |
| | | | | **1878737.07** | | **1878737.07** | |

1860136 1860136

Assistant Executive Engineer
Vidyaranyapura Sub Division
BBMP, Bangalore - 97